Exhibit to Agenda Item #2

Discuss the monitoring report for Strategic Direction SD-14, System Enhancement.

Board Policy Committee and Special SMUD Board of Directors Meeting Thursday, August 14, 2025, scheduled to begin at 6:00 p.m. SMUD Headquarters Building, Auditorium



SD-14, System Enhancement Policy Key Elements

- Strategic Direction 14, the System Enhancement Board policy states that:
 As a community-owned utility, SMUD recognizes that the relocation or underground placement of primary voltage power lines may be desirable to local jurisdictions to improve aesthetics, economic vitality, safety and disabled access. Therefore, it is a key value of SMUD to make selected distribution system enhancements, such as permanent relocation or underground placement of primary power lines below 69 kV.
- Key Elements:
 - Applies to power lines below 69kV
 - SMUD commits up to ½ of 1% of annual gross electrical sales revenues pending meeting financial targets & annual budget approval process
 - Funding is for the relocation or underground placement of SMUD facilities
 - Uncommitted funds from any given year are not carried over to future years
 - Communications facilities within project boundaries must also be relocated or placed underground
 - Local agency obtains and provides SMUD all necessary easements



SD-14, System Enhancement 2024 Projects and Key Activities

Four committed projects in progress; Total budget \$4M; total spend = \$140K

Local Jurisdiction	Ward #	Project Title and Scope	SMUD Estimate	2024 Project Budget	2024 Project Spend	Project Status
Sacramento County	1	Greenback Lane Improvements from Chestnut to Folsom City Limit (0.8 mile)	\$1,000K	\$0K	\$10K	Design in 2025; Construction in 2026
City of Citrus Heights	1	Auburn Blvd. from Rush Park to I-80 (0.75 mile)	\$2,900K	\$2,808K	\$129K	Under Construction 2025
City of Elk Grove	2 & 4	Elk Grove Blvd. from Waterman to School St. (0.5 mile)	\$1,500K	\$1,194K	\$1.2K	Design in 2025; Construction in 2026
City of Sacramento	3	Arden Way Hesket Way to Morse Ave. (0.5 mile)	\$750K	\$0K	\$0K	Design in 2025; Construction in 2027



Conclusion and Requested Action

- In 2024, SMUD was in full compliance with SD-14, System Enhancement
- Request that the Board accept the 2024 monitoring report

